



Clearance Inspection Checklist	
Job Number	16725
Project Name	DC Multiple Projects
Project Address:	930 Tacoma Ave South
Project area in facility:	925 building, East Bathrooms
Client:	Pierce County Facilities Management
Client Job Number:	
Visual	
Visual Date and Time	30-Oct-2019 08:00
Area Cleaned & Wet Wiped?	Yes
Removal surfaces clean?	Yes
First layer of floor removed?	Yes
Lock down tinted?	Yes
Containment encapsulated?	Yes
Hard to reach/see areas inspected?	Yes
Repeat clean if Necessary	No
Visual Notes/Comments	All exposed flooring tile has been abated from the scope of work.
Technician conducting visual:	Tyler Sadler
Technician signature	
Air Clearance	
Air Clearance -- Date and Time	30-Oct-2019 10:45
Clearance Air Sample Number(s):	1030-03
Clearance Air Sample Result(s) (Fibers/cc):	F/CC=<0.004
Encapsulant applied and dry before air sampling?	No
Elapsed time since encapsulation:	60 minutes
Clearance below specified level?	Pass
Technician reading air clearance:	Tyler Sadler
Email Report to:	

Area Photo:

